



PHASE 1

- SD LINE "A" UP TO PHASE 2 LIMITS
- PRIMARY VALLEY GUTTER & STORM DRAIN LATERALS
- NORTHERLY APRON DEMOLITION & RECONSTRUCTION
- (N) WASH RACK SD/SS UG, WESTERLY SD, AND ELECTRIC UG OUTSIDE R/W RESTRICTED AREA

PHASE 4

- WESTERLY APRON DEMOLITION & RECONSTRUCTION
- VALLEY GUTTERS & STORM DRAIN LATERALS

PHASE 2

- RUNWAY EXTENSION
- RUNWAY OVERLAY
(EXCEPT RUNWAY 30 THRESHOLD)
- RUNWAY & TAXIWAY LIGHTING INCLUDING REGULATORS
- PRIMARY DRAINAGE CONDUIT (LINE A)
- DRAINAGE & ELECTRICAL UNDER PAVEMENT RUNWAY & PARALLEL TAXIWAY PAVEMENTS
- OVERLAY PARALLEL TAXIWAY & RUNWAY 30 THRESHOLD
- TAXIWAY CONSTRUCTION
- TAXIWAY RECONSTRUCTION
- TAXIWAY MARKING

PHASE 3

- EASTERLY APRON DEMOLITION & RECONSTRUCTION
- STORM DRAIN LATERALS
- REMAINDER OF SD LINE "A"

PHASE 5

- FUEL RESISTANT SEAL
- TIEDOWN POSITION MARKINGS
- SECOND COAT RUNWAY MARKINGS
- MISCELLANEOUS WORK TO COMPLETE PROJECT