

TO MAYOR/COUNCIL FYI  
Date 6/23/20 By Y. Fierro



**BUDGET & MANAGEMENT STUDIES**

DATE: June 22, 2020

TO: MAYOR LEE BRAND  
COUNCIL PRESIDENT MIGUEL ARIAS  
CITY COUNCIL MEMBERS

THROUGH: WILMA QUAN, City Manager

FROM: HENRY FIERRO, Budget Manager *H.F.*

SUBJECT: DIRECTION No. 72 REQUEST FOR PUBLIC WORKS MCKINLEY TRAIL UPDATE

On Thursday, June 18, 2020, Councilmember Caprioglio requested the Public Works Department to provide a status update in the McKinley Trail. The attached document provides that information.

C: Jane Sumpter, Assistant City Manager  
Jim Schaad, Assistant City Manager  
Tim Orman, Chief of Staff  
Scott Mozier, Director of Public Works



June 19, 2020

**TO:** HENRY J. FIERRO, Budget Manager  
Budget & Management Studies Division

**THROUGH:** SCOTT L. MOZIER, Director   
Public Works Department

**FROM:** YVONNE L. DIAZ, Business Manager  
Public Works Department

**SUBJECT:** PUBLIC WORKS FY 2020 BUDGET  
COUNCIL DIRECTION NO. 72 – McKinley Trail Project Update

On June 18, 2020, Councilmember Caprioglio requested a status update on the McKinley Trail.

The section of McKinley Avenue near the airport is part of Segment 4 of the Midtown Trail, which will extend approximately 7 miles from the intersection of Blackstone and Shields, along the Fresno Irrigation District's Herndon Canal to the intersection of Millbrook and McKinley, east along the Mill Ditch to Clovis Avenue, and north to Shields Avenue. The project funding is in place for the complete Midtown Trail through Federal and State grants plus the City's allocation of Measure "C" Trails revenue. The City and FID entered into a Master Trails Agreement in December 2017. The design has progressed to 90% completion and staff is negotiating a Common Use Agreement with FID for the McKinley Avenue segment of the Midtown Trail. The grant funds for the construction phase are programmed for this upcoming 2020/21 fiscal year, with award of the construction contract scheduled before June 2021. The other four Midtown segments have a similar timeline with construction funds ready to go for the upcoming City fiscal year. Project completion is planned for early 2022.